



उत्तर प्रदेश पावर कारपोरेशन लिमिटेड

(उत्तर प्रदेश सरकार का उपक्रम)

U.P. POWER CORPORATION LIMITED

(Govt. of Uttar Pradesh Undertaking)

CIN:U32201UP1999SGC024928

संख्या 3077-कार्य/चौदह-पाकालि/2019-8(47)-के/2019

दिनांक: 16 दिसम्बर, 2019

प्रबन्ध निदेशक,

स्पीड पोस्ट

पूर्वांचल/मध्यांचल/दक्षिणांचल/
पश्चिमांचल, विद्युत वितरण निगम लि०,
वाराणसी/लखनऊ/आगरा/मेरठ,
केरको, कानपुर।

Sub: Termination/Cancellation of work awarded to M/s SCL India Ltd., Hyderabad vide work order No. 130/RE dated 28-02-2019 for Package-5 (Comprising East Singhbhum, West Singhbhum & Saraikela-Kharsawan Districts) under JSBAY Phase-II and Blacklisting of M/s SCL India Ltd., Hyderabad for the period of three years.

महोदय,

कृपया उपरोक्त विषयक General Manager (RP), Jharkhand Bijli Vitran Nigam Ltd. Ranchi के पत्र सं०-5933/RE/CE/RE/856/19-20 दि० 22.10.2019, जो Jharkhand Bijli Vitran Nigam Ltd. Ranchi द्वारा M/s SCL India Ltd. 30, Bagyalakshami Nagar, Gandhi Nagar, Hyderabad-500080 को Blacklist किये जाने के सम्बन्ध में है, का सन्दर्भ ग्रहण करें।

उपरोक्त पत्र की छायाप्रति प्रेषित करते हुए मुझे आपसे यह अनुरोध करने का निदेश हुआ है कि कृपया उक्त पत्र को संज्ञान में लेते हुए तदनुसार कार्यवाही करने का कष्ट करें।

संलग्नक:-यथोपरि।

भवदीय

(आर०के० श्रीवास्तव)
उप सचिव (कार्य)

संख्या-3077-(I)-कार्य/चौदह-पाकालि/2019 तददिनांक

प्रतिलिपि निम्नलिखित को सूचनार्थ एवं अग्रोत्तर कार्यवाही हेतु प्रेषित:-

1. प्रबन्ध निदेशक, उ०प्र० पावर ट्रान्समिशन कारपोरेशन लि०/राज्य विद्युत उत्पादन निगम लि०/उ०प्र० जल विद्युत निगम लि०, शक्ति भवन, लखनऊ।
2. General Manager (RP), Jharkhand Bijli Vitran Nigam Ltd. Engineering Building, HEC, Dhurwa, Ranchi-4 को उनके पत्र सं०-5933/RE/CE/RE/856/19-20 दि० 22.10.2019 के सन्दर्भ में।
3. उप महाप्रबन्धक (लेखा प्रशासन), उ०प्र० पावर कारपोरेशन लि०, शक्ति भवन, लखनऊ।
अधिशाली अभियन्ता (वेब), कक्ष संख्या-407, उ०प्र० पावर कारपोरेशन लि०, शक्ति भवन विस्तार, लखनऊ को वेबसाइट-www.uppcl.org पर अपलोड करने हेतु।

संलग्नक:-यथोपरि।

(आर०के० श्रीवास्तव)
उप सचिव (कार्य)



JHARKHAND BIJLI VITRAN NIGAM LIMITED

ENGINEERING BUILDING, HEC, DHURWA, RANCHI-4

FAX NO. 0651-2400799, email- cere_jseb@yahoo.co.in

(Department of Rural Electrification)

16
25/11/19

Letter No. 5933/RE...

File No. CE/RE/856/19-20

Dated. 22/10/2019

From: -

Sudhir Kumar Singh
General Manager (RP)

पत्र सं० 1980 कार-14/कारगलि/2019
क्रम सं० 1 दिनांक 8/11/2019
पत्रावली सं० 8(48) 8/2019

To: -

M/s SCL India Ltd.
30, Bagyalakshami Nagar,
Gandhi Nagar, Hyderabad- 500080
E-mail: - scl.engg@gmail.com

Sub: -

Termination/Cancellation of work awarded to M/s SCL India Ltd., Hyderabad vide work order No. 130/RE dated 28.02.2019 for Package-5 (Comprising East Singhbhum, West Singhbhum & Saraikela-Kharsawan Districts) under JSBAY Phase -II and Blacklisting of M/s SCL India Ltd., Hyderabad for the period of three years.

Ref:

- 1) NIT No. 63/PR/JBVNL/2018-19.
- 2) LOA No. 130/RE dated 28.02.2019
- 3) Your letter No. SCL/JBVNL/05/2018-19 dated 02.03.2019
- 4) Your letter No. SCL/JBVNL/06/2018-19 dated 14.03.2019
- 5) Your letter No. SCL/JBVNL/07/2018-19 dated 25.03.2019
- 6) Your letter No. SCL/JBVNL/08/2018-19 dated 03.04.2019
- 7) This office L. No. 2384/RE dated 16.04.2019
- 8) This office L. No. 2628/RE dated 30.04.2019
- 9) Your letter No. SCL/JBVNL/10/2018-19 dated 11.05.2019
- 10) Your Letter No. SCL/JBVNL/11/2018-19 dated 16.05.2019
- 11) Your Letter No. SCL/JBVNL/12/2018-19 dated 20.05.2019
- 12) This office L. No. 3271/RE dated 06.06.2019
- 13) This office L. No. 3975/RE dated 09.07.2019
- 14) Your letter No. SCL/JBVNL/13/2018-19 dated 11.07.2019
- 15) Your Letter No. SCL/JBVNL/14/2018-19 dated 24.07.2019
- 16) Your Letter No. 06/2019/07 dated 29.07.2019
- 17) This office L. No. 4421/RE dated 30.07.2019
- 18) This office L. No. 4983/RE dated 30.08.2019
- 19) This office L. No. 5278/RE dated 18.09.2019
- 20) This office L. No. 5525/RE dated 01.10.2019
- 21) This office L.No. 5611/RE dated 04.10.2019
- 22) Rodic Consultants Pvt. Ltd. (FMC) L. No. RGDIC/RANCHI/POWER/JSBAY/1534/174 dated 03.10.2019
- ESE/ESC/Chaibasa L. No. 1690 dated 04.10.2019
- ESE/ESC/ Jamshedpur L. No. 4191 dated 04.10.2019

9540

2453/CE/RE/19
05/11/19

ग (ग. ५)

सि

०५

०५.११.१९
निजी शक्ति
सं. संयंत्रागत

अंश

०५/११/१९

निष्ठा (काग प्रो २३ प्रमाण)
उपरोक्त पाठ्य कार्यादेश सं. २४ दिनांक ०५/११/१९

10(R)

11-11-19

1. NIT was floated with NIT No. 63/PR/JBVNL/2018-19 for appointment of agency for implementing the work of Package-5 (Comprising East Singhbhum, West Singhbhum & Saraikela-Kharsawan Districts) under JSBAY Phase -II on turnkey basis on dated 01.06.2018.
2. After completing the due process, the work of above mentioned NIT was awarded to M/s SCL India Ltd., Hyderabad after getting the approval from SPC vide agenda item no. 163/SPC/RE/2018-19 held on dated 14.02.2019.
3. LOA was issued to M/s SCL India Ltd., Hyderabad and communicated vide LOA No. 130/RE dated 28.02.2019 and Memo No. 1438/RE dated 28.02.2019.

3006

सं. 989

20.19

3006
11/11/19

6/11

26/11/19


4. Acceptance of LOA was received from M/s SCL India Ltd., Hyderabad vide letter no. SCL/JBVNL/05/2018-19 dated 02.03.2019.
5. Work order was issued to M/s SCL India Ltd., Hyderabad for supply & Erection of all equipment's and materials on turnkey basis related to the contract for Rural Electricity Infrastructure development for Construction of New 33/11 KV Power substations, Construction of New 33 KV lines, Construction of New 11 KV line and reconductoring of 11 kV lines, Construction of New DTR (25KVA, 63KVA & 100KVA), Replacement of 10/16 KVA DTR to 25KVA DTR, Construction of New LT Line, Conversion of 1-Ph LT Line to 3-Ph LT Line etc. under Jharkhand Sampurana Bijli Achchhadan Yojna (JSBAY) Phase-II, Package-5 (Comprising East Singhbhum, West Singhbhum & Saraikela-Kharsawan Districts).
6. As per clause no. 6 & 7 of the work order "the contractor shall, within twenty-eight (28) days of the letter of Award (Letter of Award), provide a performance security for the due performance of the Contract in the amount equivalent to Ten percent (10%) of the Contract Price, with a validity upto ninety (90) days beyond the Defect Liability Period."
7. It was informed to this office vide your letter no. SCL/JBVNL/10/2018-19 dated 11.05.2019 that your proposal for renewal cum enhancement of limit was taken up by the bank and requested to consider your genuine grievance and grant time latest till 31.05.2019.
8. Vide this office letter no. 2628/RE dated 30.04.2019, 3271/RE dated 06.06.2019, 3975/RE dated 09.07.2019, 4421/RE dated 30.07.2019, Showcause regarding non-submission of PBG and slow work progress under Package-5 (Comprising East Singhbhum, West Singhbhum & Saraikela-Kharsawan Districts) JSBAY Ph-II was given to M/s SCL India Ltd., Hyderabad.
9. Vide this office letter no. 4983/RE dated 30.08.2019, Showcause due to false commitment, no material mobilisation, poor manpower mobilisation and slow erection work at site in Package-5 (Comprising East Singhbhum, West Singhbhum & Saraikela-Kharsawan Districts) under JSBAY Ph-II was given to M/s SCL India Ltd., Hyderabad.
10. But you failed to deposit the Performance Bank Guarantee (PBG) for Package-5 (Comprising East Singhbhum, West Singhbhum & Saraikela-Kharsawan Districts) under JSBAY Ph-II.
11. Vide this office L. No. 5278/RE dated 18.09.2019, Fourteen days (14) Notice for Termination of LOA No. 130/RE dated 28.02.2019 due to non-submission of CPBG, False Commitments, No Material Mobilization, Poor Manpower Mobilization & Poor Erection Work at Site for Package-5 (Comprising East Singhbhum, West Singhbhum & Saraikela-Kharsawan Districts) under JSBAY Phase -II was issued to M/s SCL India Ltd., Hyderabad.
12. But you again failed to submit the Performance Bank Guarantee (PBG) and not submitted any reply against this office letter no. 5278/RE dated 18.09.2019 for Package-5 (Comprising East Singhbhum, West Singhbhum & Saraikela-Kharsawan Districts) under JSBAY Ph-II.
13. ESE/ESC/Chaibasa vide letter no. 1690 dated 04.10.2019 has informed that M/s SCL India Ltd., has not established office and store at Chaibasa and none of M/s SCL personnel available for Chaibasa circle due to which work under JSBAY Ph-II has not been started till date in West Singhbhum and Saraikela-Kharsawan Districts.
14. ESE/ESC/Jamshedpur vide letter no. 4191 dated 04.10.2019 has informed that no work progress in the field by M/s SCL India Ltd. in last two months related to Package -5 in East Singhbhum District.
15. M/s Rodic Consultants Pvt. Ltd. (PMC) for Package-5 (Comprising East Singhbhum, West Singhbhum & Saraikela-Kharsawan Districts) under JSBAY Phase -II vide letter no. RODIC/RANCHI/POWER/JSBAY/1534/174 dated 03.10.2019 has informed that no field work progress by M/s SCL India Ltd. in last 60 days is observed. And submitted following observations:-
 - a. Non submission of PBG by M/s SCL India Ltd.
 - b. EMD Bank Guarantee No. IFBG00441800040 dated 12.07.2018 is valid upto 11.10.2019 only.
 - c. Non-Completion of Survey for all activities related to this project.
 - d. Non-Mobilization of Material at Site
 - e. TKC has not Mobilized manpower in the field in last 60 days.

- f. TKC has started the civil work for Galudih PSS (Ulda) and excavated for construction of boundary wall for Badabanki PSS & Belajori PSS in East Singhbhum district. In last two months, no progress is found in PSS erection work.
- g. TKC has not started any erection work related to other activities except Civil work of PSS.
- h. Now no body of TKC is available at site.
16. Vide this office Letter No. 5525/RE dated 01.10.2019 and 5611/RE dated 04.10.2019 M/s.SCL India Ltd., Hyderabad was informed regarding extension of EMD BG related to Package-5 (Comprising East Singhbhum, West Singhbhum & Saraikela-Kharsawan Districts) under JSBAY Phase -II.
17. But you failed to submit the extension of EMD BG related to Package-5 (Comprising East Singhbhum, West Singhbhum & Saraikela-Kharsawan Districts) under JSBAY Phase -II.
18. Due to faults in your part JBVNL suffered massive losses as below: -
- After lapse of 7 months, the mobilisation of materials & erection work could not be even started.
 - Commitment made during the review meeting was not fulfilled.
 - Due to non-fulfilment of commitment and non-adherence to the relevant clauses in NIT and work order, the project got much delayed.
19. Thus, due to non-submission of Contract Performance Bank Guarantee and failing in commitment and compliances, JBVNL is left with no other option than to terminate / cancel the work order no. 130/RE dated 28.02.2019 and forfeiture the BID Security amount related to NIT No. 63/PR/JBVNL/2018-19 as per clause no. 6 of work order and clause no. 34.2, Intimation to Bidder (ITB), Volume-I, Section-II of NIT.

Hence work order No. 130/RE dated 28.02.2019 is hereby cancelled / terminated and in view of above facts M/s SCL India Ltd., Hyderabad is hereby blacklisted for duration of three years from issue of the letter for any business with JBVNL in future and financial loss incurred to JBVNL will be borne by the company (M/s SCL India Ltd. Hyderabad).

This has got the approval of competent authority.


Yours faithfully,


(Sudhir Kumar Singh)
General Manager (RP)
dated..22/10/2019

Memo No. 5933/RE

Copy forwarded to: -

- Rodic Consultants Pvt Ltd./RECPDCL/Medhaj Techno Concept Pvt. Ltd.
- All Deputy General Manager, Electric Supply Circle, JBVNL
- All General Manager, Electric Supply Area, JBVNL
- GM(S&P)/GM(S&D)/GM(R-APDRP)/GM(IT)/GM(Planing)/GM(inspection)/GM(Civil)/GM(Generation)/GM(Transmission).
- ED(C&R)/ED(O&M)/GM(A&R)/GM(P&FM)/DGM(F&A)/Sr. Manager (F&A)/Manager (F&A)
- TS to MD, JBVNL/TS to CMD, JUVNL for information & needful.



(Sudhir Kumar Singh)
General Manager (RP)
dated..22/10/2019

Memo No. 5933/RE

Copy forwarded to: -

- The Secretary Odisha State Board, Bhubaneswar.
- The Chairman Cum-Managing Director, Andhra Pradesh Power Generation Corporation Ltd., Vidyut Soudha, Hyderabad.

3. The Managing Director, Chhattisgarh State Power Holding Co. Ltd. Vidyut Sewa Bhawan, Dangania, Raipur.
4. The Executive Director (S&P), CSPDCL, Raipur.
5. The Secretary, Bihar State Electricity Board, Vidyut Bhawan, Bailey Road, Patna.
6. The Secretary, Gujrat Urja Vikas Nigam, Sardar Patel Vidyut Bhawan, Race Couse, Vadodara.
7. The Secretary, Haryana Viryana Prasaran Nigam Ltd./MD, Haryana Power Generation Corporation Ltd., Shakti Bhawan, Sector-6, Panchkulla (Haryana)
8. The Secretary, Himachal Pradesh Electricity Board, Vidyut Bhawan, Simla.
9. The Secretary, Karnataka Power Transmission Corporation Ltd., Corporate office, Kala Bhawan, Bangalore.
10. The Secretary, Meghalaya State Electricity Board, LumJingshal, Round Road, Shilong.
11. The Secretary, Kerala State Electricity Board, Vaidhyut Bhawan Pattom, Thiruvanantha puram.
12. The Secretary, Grid Corporation of Odisha Ltd., Janpath, Bhubaneshwar (Odisha)
13. The Secretary, Rajasthan Rajya Vidyut Prasaran Nigam Ltd., Vidyut Bhawan, Jyoti Nagar R.C. Dave Marg, Jaipur.
14. The Secretary, Tamilnadu Electricity Board, 9th Floor, N.P.K.P.R. Malligal, 800 Anna Salai, Chennai.
15. The Chairman-Cum-Managing Director, Uttar Pradesh Power Corporation, Shakti Bhawan, 14 Ashok Marg, Lucknow.
16. The Secretary, West Bengal State Electricity Board, Vidyut Bhawan, 7th Floor, Bidhannagar, Kolkata.
17. The Chief Engineer (MM) Central Purchase Organisation, Panjab State Electricity Board, The Mall Patiala.
18. The Chief Engineer (MM) Vidyut Sadan, Dakshin Haryana Bijlee Vitran Nigam Ltd. Hisar.
19. The Purchase Office, Material Department, Bijlee Housing, Shahpur.
20. The Chief Engineer Transmission, Vidyut Soudha, Transmission Corporation of Andhra Pradesh Limited, Hyderabad.
21. The Chief Engineer (S&P), Engg. Building HEC, Dhurwa, Jharkhand Urja Vikas Nigam Limited, Ranchi.
22. The Chief Engineer (A&F), BSES Bhawan, Nehru Place, BSES Rajdhani Power Ltd., New Delhi.
23. North Delhi Power Limited, Grid Sub Station Building, Hudson Lines, Kings Way Camp, Delhi.
24. The General Manager, P&MM APNPDDI, H. No. 1-1-478 & 503, Opp. REC petrol pump, Chaitanyarpuri, Hanmkonda Warangal.
25. The Chief General Manager, P&MM & Operation, APEPDCL, H. No. 11-04-660, 3rd floor, Singarani Bhawan, Adjacent to Hanuman Temple, Khairatabad, Hyderabad.
26. The Chief General Manager, Operation & Material, APEPDCL, H. No. 30-14-9, Near Saraswathi Park, Daba Gardens, Visakhapatnam.
27. The Superintending Engineer (E), MIAO Electrical Circle, Department of Power, MIAO, Arunachal Pradesh.
28. The Executive Engineer (Store-X), C/o Technical Director (Store), Central Purchase Agency, Plot No. G-9, Prakashgad, Station Road, Maharashtra State Electricity Board, Bandra (East), Mumbai.
29. The Executive Engineer, Store Purchase Officer/KES House, 14117, Civil Lines, Kanpur Electricity Supply Company Ltd., P.O. Box No. 141, Kanpur
30. All other SEB's and Power Utilities for information and needful action.


(Sudhir Kumar Singh)
General Manager (RP)